Brevard Traffic Incident Management and Community Traffic Safety Team Meeting Agenda

March 26, 2014
9:00 AM

LOCATION: Viera Government Complex
Atlantic Room - Bldg. C – 3rd floor
2725 Judge Fran Jamieson Way
Melbourne, FL 32940

Introductions	❖ Sign In ❖ Introduction of Team Members
CTST Discussions/ Presentations	❖ CTST Issues/Discussion – Mr. Joe Steward spoke to the team about the current 2014 fatality statistics. Mr. Steward informed the team that the current fatalities statistics is up this year compared to last year in 2013. He further explained that Brevard County was up around 66% from last year and districtwide was up by an estimated 15%. Additionally, he informed the team that there were four fatalities at the recent bike week compared to three the year before. Mr. Steward also informed the team that CTST was currently purchasing grant items and that he now had a motorcycle safety banner hat agencies could pass around at their locations. Also, CTST was working on other upcoming campaigns that included the Walk To School campaign and the statewide campaign on Distracted Driving. Additional information about upcoming CTST campaigns, including dates, can be found in the CTST newsletter and their website. To visit the CTST website, please click on the following link: http://www.communitytrafficsafety.org/
Construction Updates	❖ FDOT - See Attached ❖ Brevard County - Palm Bay Road will be closed at 10 p.m. on Monday, April 7, 2014 as follows: Palm Bay Road from its intersection at Minton Road (Minton Road northbound/southbound will remain open) east to Norfolk Parkway. Norfolk Parkway will be the designated detour road. Westbound turns onto Palm Bay Road will not be allowed at Athens Drive, but Athens Drive will remain open for traffic moving north and south and turning to the east on Palm Bay Road. ❖ Cities - None
Maintenance Updates	❖ Transfield Services – Routine maintenance with no night work scheduled at this time. ❖ FDOT Brevard Operations – Routine Maintenance ❖ DBI – Currently replacing the crosswalk symbols from A1A to I-95. Completion will occur within the next week or following week.
Traffic Incident Reviews	❖ Crash on 01/31/2014, I-95 Southbound @ Exit 191: CR 509/Wickham Road at 12:46 PM (235545) - The crash involved a car and a van that went into the guardrail, blocking the left shoulder and the center lane. The crash did result in injuries but there were no fatalities. The total roadway clearance time was 01:50:41 and the total incident clearance time was 01:51:16. ❖ Crash on 03/04/2014, I-95 Northbound @ Mile Marker 194 at 10:28 PM

(242713) - The crash involved a Red sedan and a van. A pickup truck spilled debris all over the roadway and included roofing nails. The crash resulted in total lane blockage. The crash did result in injuries but there were no fatalities. The total roadway clearance time was 02:44:10 and the total incident clearance time was 03:27:23.

TIM Topics/Discussion

- The Ten Cones of Highway Safety video that was created by the National Traffic Incident Management Coalition was provided to the team. The video included the following ten points of highway safety:
  1. There is no substitute for training
  2. Multi agency coordination and communication are a must
  3. Limit your exposure, limit your time
  4. Give traffic plenty of warning
  5. Protect the scene with apparatus
  6. Always work away from the traffic
  7. Be prepared to shut down the roadway
  8. Be seen and not hurt
  9. Dress for the occasion
  10. Accountability matters

  The full video is available on the CTST website at: http://www.communitytrafficsafety.org/
- Mr. Charles Stratton spoke to the team about the importance of Traffic Incident Management (TIM). Effective TIM saves the lives of emergency responders who are often killed or injured at incident scenes by passing vehicles:
  - Over 43,000 Americans are killed in highway crashes each year. That is the average spectator capacity of some of the largest baseball stadiums in the nation.
  - Traffic crashes claim the lives of more law enforcement personnel than any other cause of death in the line of duty. "Struck-bys" are the 2nd leading cause of accidental law enforcement officer death and account for 20% of on-duty firefighter deaths per year.
  - Effective TIM also reduces the occurrence of secondary crashes. The likelihood of a secondary crash increases by 2.8% for each minute the primary incident continues to be a hazard, increasing the risk to driver and responder lives, and making it even more difficult for responders to get to and from the scene.
  - Faster detection of and response to highway incidents saves lives. Response time has a well-documented relationship to the likelihood of crash survival.

Other

- Open Forum – Mr. Charles Stratton informed the team about the Open Roads Policy agreement which was revised on January 2014. The Open Roads Policy agreement was formed by the Florida Highway Patrol (FHP) and the Florida Department of Transportation (FDOT) which establishes a policy to expedite the removal of vehicles, cargo, and debris from roadways on the State Highway System to restore, in an urgent manner, the safe and orderly flow of traffic following a motor vehicle crash or other incidents on Florida's roadways. It has been 12 years since the first agreement was produced and since then, local agencies and first responder staff have changed and the momentum of the agreement has been lost. It was mentioned that a local Memorandum of Understanding (MOU) can be created to include the agreement and incorporate the guidelines into their agencies. To learn more, please see attached the full Opens Road Policy agreement.

  Additionally, the team was informed that the red light system is Palm

Bay is being removed around April 20, 2014. The council voted on removing the system as there was no hard data supporting its benefits.

- The next CTST meeting will be held on April 16, 2014
- The next combined meeting will be held on May 28, 2014

Central Florida Roads

Your source for information on state roadway projects in FDOT District 5

http://www.cflroads.com/default.aspx

District 5 TIM Homepage

http://www.cflsmartroads.com/tim.html

Community Traffic Safety Teams

http://www.communitytrafficsafety.org

FDOT DISTRICT 5 - BREVARD OPERATIONS
555 Camp Road, Cocoa, FL, 32927-4738, Phone: (321) 690-3250, Fax: (321) 690-3263,
Resident Engineer: Jim Boughanem, P.E.

BREVARD STATUS OF CONTRACTS REPORT - Cumulative ending March 02, 2014

1 Contract No. E5R39 — I-95 Widening from SR 406 to .5 miles N. of SR 44

Lane Construction Corporation.

CONTRACT INFO	DAYS	$	PROJECT INFORMATION					
ORIGINAL	1300	$118,370,000.00	CONTRACTOR	Lane Construction	LETTING DATE	04/19/12	TIME BEGAN	10/01/12
CURRENT	1394	$121,114,574.07	CCEI	Mehta	AWARD DATE	07/17/12	WORK BEGAN	10/01/12
TO DATE	532	$54,123,226.75	FIN NO.	406869-8-52-01	EXECUTED DATE	08/15/12	EST. COMPL. DATE	07/25/16
% ORIGINAL	40.92%	45.72%	FEDERAL AID NO.	0953 112 I	PRECON. DATE		FINAL ACCEPTANCE	
% TO DATE	38.16%	44.69%	STATE NO.	SR 9 (I-95)	NTP	09/13/12	CURRENT CPPR	100

ADDITIONAL INFORMATION: 428919-1-52-01 & 428920-1-52-01
EMERGENCY CONTACT INFO: TOMMY SAMPLE 407-948-8026 LANE Superintendent

POSITION	NAME	PHONE(S)	E-MAIL
CONTRACTOR CONTACT	Kellideon Agnew	407-252-9712 (C)	KLAgnew@laneconstruct.com
PROJECT ADMINISTRATOR	Kerry Worrell	321-239-7308 ©	Kworrell@mehtaeng.com
SENIOR PROJECT MANAGER	Jitu Prajapti	321-268-8662 (O) 407-709-0207 (C)	jprajapti@mehtaeng.com
CONST PROJECT MANAGER	Hector Matos	321-634-6098 (O),FDOT (O) 321-634-6100	Hector.matos@dot.state.fl.us
ENGINEER OF RECORD			
CONST SUPP SPECIALIST	Sam Saleh	407-467-6250	hsaleh@mehtaeng.com
INSPECTOR	John Thomas	407-666-3522	
MAINTENANCE	George Keyser	321-634-6077 (O), 321-634-2020 (C), 321-431-9136 (E)	george.keyser@dot.state.fl.us

2 Contract No. E5R02 — I-95: from South of Malabar Road to the Brevard County Line

Lane Construction Inc.

CONTRACT INFO	DAYS	$	PROJECT INFORMATION					
ORIGINAL	821	$51,759,000.00	CONTRACTOR	Lane Construction	LETTING DATE	10/13/11	TIME BEGAN	01/02/12
CURRENT	930	$51,759,000.00	CCEI	In-house	AWARD DATE	10/20/11	WORK BEGAN	01/30/12
TO DATE	807	$48,145,404.11	FIN NO.	413072-1-52-01	EXECUTED DATE	11/01/11	EST. COMPL. DATE	07/19/14
% ORIGINAL	98.29%	93.02%	FEDERAL AID NO.	0951 638 1	PRECON. DATE	03/07/12	FINAL ACCEPTANCE	
% TO DATE	86.77%	93.02%	STATE NO.	70220	NTP	11/28/11	CURRENT CPPR	100

ADDITIONAL INFORMATION: Widening to Six lanes from South of Malabar Road to the BCL
EMERGENCY CONTACT INFO: GEOFF SCALES CELL # 407-242-2809

POSITION	NAME	PHONE(S)	E-MAIL
CONTRACTOR CONTACT	Dave Patterson	407-280-5473	
PROJECT ADMINISTRATOR	Robert Martens	321-634-6097(O), 321-863-1227(C), FDOT (O) 321-634-6100	robert.martens@dot.state.fl.us
DESIGN PROJECT MANAGER	Jennifer Veerland	386-943-5732 (O)	jennifer.veerland@dot.state.fl.us
CONST PROJECT MANAGER	Robert Martens	321-634-6097(O), 321-863-1227(C), FDOT (O) 321-634-6100	
ENGINEER OF RECORD	Mark Prochak (DRMP)	407-896-0594	mprochak@drmp.com
CONST SUPP SPECIALIST	Dan Sweeny		
INSPECTOR	Martin McKinney		
MAINTENANCE	George Keyser	321-634-6077 (O), 321-634-2020 (C), 321-431-9136 (E)	george.keyser@dot.state.fl.us

3 Contract No. T5431 — Widening of SR 5 (US 1) from N or Pine Street to N of Cidco Road

Astaldi Construction Corp.

CONTRACT INFO	DAYS	$	PROJECT INFORMATION					
ORIGINAL	900	$29,360,535.54	CONTRACTOR	Astaldi Construction	LETTING DATE	12/05/12	TIME BEGAN	03/16/13
CURRENT	932	$29,535,696.63	CCEI	CCEI- Target Engineering	AWARD DATE	12/27/12	WORK BEGAN	03/18/13
TO DATE	366	$8,816,213.59	FIN No.	237592-5-52-01	EXECUTED DATE	01/15/13	EST. COMPL. DATE	10/03/15
% ORIGINAL	40.67%	30.03%	FEDERAL AID NO.	N/A	PRECON. DATE	02/28/13	FINAL ACCEPTANCE	
% TO DATE	39.27%	29.85%	STATE NO.	SR 5	NTP	02/14/13	CURRENT CPPR	99

EMERGENCY CONTACT INFO: TERRY CARMICHAEL 954-914-2503

POSITION	NAME	PHONE(S)	E-MAIL
CONTRACTOR CONTACT	Terry Carmichael	321-735-8867 (O), 954-914-2503 (C)	t.carmichael@astaldi.com
PROJECT ADMINISTRATOR	Scott Moffatt	321-634-6122 (O) 1-321-624-8861 (C)	Smoffatt@targetengineering.com
DESIGN PROJECT MANAGER	Ashraf Elmaghraby	386-943-5645 (O	Ashraf.Elmaghraby@dot.state.fl.us
CONST PROJECT MANAGER	Hector Matos	321-634-6098 (O),FDOT (O) 321-634-6100	Hector.Matos@dot.state.fl.us
ENGINEER OF RECORD	Phil Jacoby	407-702-6829 (O), 407-496-4600 ©	Phil.Jacoby@parsons.com
CONST SUPP SPECIALIST	Dan Sweeny		
INSPECTOR	Mark Hosch	321-634-6562 (O), 407-466-6340 ©	lhosch@targetengineering.com
MAINTENANCE	George Keyser	321-690-3248 (O), 321-634-2020 (C), 321-431-9136 (E)	george.keyser@dot.state.fl.us

[redacted]

4 **Contract No. T5476** Ranger Construction Industries, Inc — **Construction of Apollo Blvd from Sarno Rd to Eau Gallie & construction of new Bridge over EG River**

	TIME	COST	PROJECT INFORMATION					
ORIGINAL	500	$16,645,958.74	CONTRACTOR	Ranger Construction	LETTING DATE	09/25/13	TIME BEGAN	
CURRENT	500	$16,645,958.74	CCEI	CCEI	AWARD DATE	01/23/14	WORK BEGAN	
TO DATE	0	$0.00	FIN No.	241241-1-52-01	EXECUTED DATE	01/23/14	EST. COMPL. DATE	
% ORIGINAL	0.00%	0.00%	FEDERAL AID NO.	4225067C	PRECON. DATE		FINAL ACCEPTANCE	
% TO DATE	0.00%	0.00%	STATE NO.	Apollo Blvd	NTP	02/27/14	CURRENT CPPR	

CONTRACT HAS NOT BEGUN...ASSOCIATED FIN 3241241 1 56 01; 241241 1 560 2

CONTRACTOR CONTACT	Glenn Peterson		
PROJECT ADMINISTRATOR			
DESIGN PROJECT MANAGER			
CONST PROJECT MANAGER	Hector Matos	321-634-6098 (O), FDOT (O) 321-634-6100	Hector.Matos@dot.state.fl.us
ENGINEER OF RECORD			
CONST SUPP SPECIALIST			
INSPECTOR			
MAINTENANCE	George Keyser	321-690-3248 (O), 321-634-2020 (C), 321-431-9136 (E)	george.keyser@dot.state.fl.us

5 **Contract No. T5420** Orion Marine Construction, Inc. — **SR 520; Over Indian River Bridge #70061 & 700137**

	TIME	COST	PROJECT INFORMATION					
ORIGINAL	980	$5,635,429.40	CONTRACTOR	Orion Marine Construction,	LETTING DATE	05/23/12	TIME BEGAN	9/18/2012
CURRENT	1052	$5,635,429.40	CCEI	In-House	AWARD DATE	06/12/12	WORK BEGAN	9/18/2012
TO DATE	545	$3,694,404.00	FIN NO.	422902-2-52-01	EXECUTION DATE	06/20/12	EST. COMPL DATE	8/5/15
% ORIGINAL	55.61%	65.56%	FEDERAL AID NO	N/A	PRECON DATE	09/13/12	FINAL ACCEPTANCE	
% TO DATE	51.81%	65.56%	STATE NO.	SR 520	NTP	07/19/12	CURRENT CPPR	98

ADDITIONAL INFORMATION: SR 520 Bridge Repair/ Rehabilitation

EMERGENCY INFO: PLEASE CALL Tony Landry 813-393-7375

CONTRACTOR CONTACT	Tony Landry	(C) 813-393-7375	tlandry@oriomarinegroup.com
PROJECT ADMINISTRATOR	Kim Navarro	F.D.O.T 321-634-6100, (O) 321-634-6099	kim.navarro@dot.state.fl.us
DESIGN PROJECT MANAGER	Mo Hassan		
CONST PROJECT MANAGER			
CONST SUPP SPECIALIST	Jennifer Kelly	321-634-6094	Jennifer.kelly@dot.state.fl.us
INSPECTOR	Terry Halladey		terry.halladey@dot.state.lf.us
MAINTENANCE	George B. Keyser	321-634-6077 (O), 321-634-2020 (C), 321-431-9136 (E)	george.keyser@dot.state.fl.us

6 **Contract No. T5369** VA Paving Inc — **Babcock Ave from Melbourne Ave to Fee Ave.**

	TIME	COST	PROJECT INFORMATION					
ORIGINAL	390	$5,167,891.11	CONTRACTOR	VA Paving Inc.	LETTING DATE	03/27/13	TIME BEGAN	9/9/2013
CURRENT	401	$5,167,891.11	CCEI	In-House	AWARD DATE	04/16/13	WORK BEGAN	9/9/2013
TO DATE	189	$2,095,092.23	FIN NO.	237650-2-52-01	EXECUTION DATE	04/24/13	EST. COMPL DATE	10/14/14
% ORIGINAL	48.46%	40.54%	FEDERAL AID NO	4631011P	PRECON DATE	08/01/13	FINAL ACCEPTANCE	
% TO DATE	47.13%	40.54%	STATE NO.	SR 507	NTP	05/22/13	CURRENT CPPR	100

ADDITIONAL INFORMATION: EMERGENCY CONTACT INFO: ELIZABETH RAY 407-230-5844

CONTRACTOR CONTACT	Al Mallard	813-393-7375	
PROJECT ADMINISTRATOR	Elizabeth Ray	321-634-6093 (O), 407-230-5844 (Cell)	Elizabeth.Ray@dot.state.fl.us
DESIGN PROJECT MANAGER	Gene Vareno		
CONST PROJECT MANAGER	Hector Matos	321-634-6098	Hector.Matos@dot.state.fl.us
CONST SUPP SPECIALIST	Jennifer Kelly	321-634-6094	Jennifer.kelly@dot.state.fl.us
INSPECTOR	Jeff Faith	407-641-7564	Faithjf@cdmsmith.com
MAINTENANCE	George B. Keyser	321-634-6077 (O), 321-634-2020 (C), 321-431-9136 (E)	george.keyser@dot.state.fl.us

[redacted]

7	**Contract No. T5453** Orion Marine Construction Inc..			**Pineda Over Indian River Bridges 700077 & 700143**				
	CONTRACT DATA			**PROJECT INFORMATION**				
	ORIGINAL	320	$2,793,910.20	**CONTRACTOR**	Orion Marine Construction I	**LETTING DATE**	02/27/13	**TIME BEGAN** 6/25/2013
	CURRENT	382	$2,793,910.20	**CCEI**	In-House	**AWARD DATE**	03/19/12	**WORK BEGAN** 7/29/2013
	TO DATE	265	$964,849.95	**FIN NO.**	429491-1-52-01	**EXECUTION DATE**	3/29/213	**EST. COMPL DATE** 7/11/14
	% ORIGINAL	82.81%	34.53%	**FEDERAL AID NO**	N/A	**PRECON DATE**		**FINAL ACCEPTANCE**
	% TO DATE	69.37%	34.53%	**STATE NO.**	SR 404	**NTP**	04/26/13	**CURRENT CPPR** 98
	ADDITIONAL	**Bridge Rehabilitation: EMERGENCY CONTACT INFO: TONY LANDRY 813-393-7375**						
	CONTACT			**PHONE**				**EMAIL**
	CONTRACTOR CONTACT		Tony Landry	813-393-7375 ©				tlandry@oriomarinegroup.com
	PROJECT ADMINISTRATOR		Kim Navarro	FDOT 321-634-6100 (O) 321-634-6099				kim.navarro@dot.state.fl.us
	DESIGN PROJECT MANAGER		Charles Wood					
	CONST PROJECT MANAGER							
		INSPECTOR	Jeremy Booth	321-508-5510 ©				jbooth@tergetengineering.com
	CONST SUPP SPECIALIST		Marie Arcand	321-634-6103				Marie.Arcand@dot.state.fl.us
		EOR	Lev Ziberman	904-860-3595 ©				
		MAINTENANCE	George B. Keyser	321-634-6077 (O), 321-634-2020 (C), 321-431-9136 (E)				george.keyser@dot.sate.fl.us
8	**Contract No. T5468** VA Paving Inc.			**From a Point N of Cidco Rd to a Point N of Golden Knights Blvd.**				
	CONTRACT DATA			**PROJECT INFORMATION**				
	ORIGINAL	300	$6,333,170.00	**CONTRACTOR**	VA Paving Inc	**LETTING DATE**	12/04/13	**TIME BEGAN** 3/27/2014
	CURRENT	300	$6,333,170.00	**CCEI**	In-House	**AWARD DATE**	12/26/13	**WORK BEGAN** 3/27/2014
	TO DATE	0	$0.00	**FIN NO.**	428876-1-52-01	**EXECUTION DATE**	01/10/14	**EST. COMPL DATE** 1/20/15
	% ORIGINAL	0.00%	0.00%	**FEDERAL AID NO**	4856056P	**PRECON DATE**	03/06/14	**FINAL ACCEPTANCE**
	% TO DATE	0.00%	0.00%	**STATE NO.**	SR 5	**NTP**	02/10/14	**CURRENT CPPR** 100
	ADDITIONAL							
	CONTACT			**PHONE**				**EMAIL**
	CONTRACTOR CONTACT		Al Mallard					
	PROJECT ADMINISTRATOR		Rob Martens	FDOT 321-634-6100 (O) 321-6346097				Robert.Martens@dot.state.fl.us
	DESIGN PROJECT MANAGER							
	CONST PROJECT MANAGER							
		INSPECTOR	Barry Austin	321-604-8155 (cell)				baustin@tergetengineering.com
	CONST SUPP SPECIALIST		Jennifer Kelly	321-634-6094				Jennifer.kelly@dot.state.fl.us
		EOR						
		MAINTENANCE	George B. Keyser	321-634-6077 (O), 321-634-2020 (C), 321-431-9136 (E)				george.keyser@dot.sate.fl.us
9	**Contract No. T5473** State Contracting & Engineering Corp.			**I 95 1.6 Miles S of SR 520- Sound Wall**				
	CONTRACT DATA			**PROJECT INFORMATION**				
	ORIGINAL	200	$2,299,020.86	**CONTRACTOR**	State Contracting & Enginee	**LETTING DATE**	05/22/13	**TIME BEGAN** 9/9/2013
	CURRENT	216	$2,299,020.86	**CCEI**	In-House	**AWARD DATE**	06/11/13	**WORK BEGAN** 9/9/2013
	TO DATE	161	$2,173,063.58	**FIN NO.**	432274-1-52-01	**EXECUTION DATE**	06/20/13	**EST. COMPL DATE** 4/12/14
	% ORIGINAL	80.50%	94.52%	**FEDERAL AID NO**	0953131I	**PRECON DATE**		**FINAL ACCEPTANCE** 3/12/14
	% TO DATE	74.54%	94.52%	**STATE NO.**	SR 9	**NTP**	07/19/13	**CURRENT CPPR** 100
	ADDITIONAL	**Building sound wall along NB side if I-95 1.7 miles south of SR 520**						
	CONTACT			**PHONE**				**EMAIL**
	CONTRACTOR CONTACT		Barry Transleau`	954-923-4747 ext 9102 (O) 954-205-6605 (cell)				btransleau@statecontracting.com
	PROJECT ADMINISTRATOR		Richard Clements/ R. m	FDOT 321-634-6100; Office 321-634-6090; (cell) 321-576-5564				Richard.Clements@dot.state.fl.us
	DESIGN PROJECT MANAGER							
	CONST PROJECT MANAGER							
		INSPECTOR	Shawn Jackson	386-689-6141				
	CONST SUPP SPECIALIST		Marie Arcand	321-634-6103				Marie.Arcand@dot.state.fl.us
		EOR	Garry Skofronick	386-943-5424 (FDOT)				
		MAINTENANCE	George B. Keyser	321-634-6077 (O), 321-634-2020 (C), 321-431-9136 (E)				george.keyser@dot.sate.fl.us

[redacted]

10 **Contract No. E5R74** M&J Construction Company of — **Bridge Rehabilitation on 700174 & 700181 on SR 500 (US 192)**

ORIGINAL	310	$2,343,983.24	CONTRACTOR	M&J Construction Company	LETTING DATE	06/04/13	TIME BEGAN	9/9/2013
CURRENT	332	$2,343,983.24	CCEI	In-House	AWARD DATE	06/24/13	WORK BEGAN	9/96/13
TO DATE	189	$1,910,553.50	FIN NO.	429362-1-52-01	EXECUTION DATE	07/16/13	EST. COMPL DATE	8/6/14
% ORIGINAL	60.97%	81.51%	FEDERAL AID NO	N/A	PRECON DATE		FINAL ACCEPTANCE	
% TO DATE	56.93%	81.51%	STATE NO.	SR 500	NTP	08/13/13	CURRENT CPPR	98

ADDITIONAL: Structural Steel Metalizing Bridge No 700 174 & 700181 of SR 500 (US192) over the Intracoastal Water Way

CONTRACTOR CONTACT	Robert Thomason	727-938-6478	rthomson@mjconstruction.net
PROJECT ADMINISTRATOR	Kim Navarro	FDOT 321-634-6100 (O) 321-634-6099	kim.navarro@dot.state.fl.us
DESIGN PROJECT MANAGER	Debra Sjober	386-740-3400	Debra.Sjoberg@dot.state.fl.us
CONST PROJECT MANAGER			
INSPECTOR	Curtis Stricklin		
CONST SUPP SPECIALIST	Marie Arcand	321-634-6103	Marie.Arcand@dot.state.fl.us
EOR			
MAINTENANCE	George B. Keyser	321-634-6077 (O), 321-634-2020 (C), 321-431-9136 (E)	george.keyser@dot.sate.fl.us

11 **Contract No. E5W19** M&J Construction Company of Pinellas Co, Inc — **Bridge waterproofing. Bridge No 700203 of SR 5 (US 1) over Turkey Creek Bridge**

ORIGINAL	90	$932,822.36	CONTRACTOR	M& J Constructions Inc	LETTING DATE		TIME BEGAN	
CURRENT	90	$932,822.30	CCEI	In-House	AWARD DATE	02/03/14	WORK BEGAN	
TO DATE	0	$0.00	FIN NO.	431070-1-52-01	EXECUTION DATE	02/14/14	EST. COMPL DATE	
% ORIGINAL	0.00%	0.00%	FEDERAL AID NO		PRECON DATE		FINAL ACCEPTANCE	
% TO DATE	0.00%	0.00%	STATE NO.	SR 5	NTP	03/14/14	CURRENT CPPR	

ADDITIONAL

CONTRACTOR CONTACT			
PROJECT ADMINISTRATOR	Wilkes Kemp	Office: 321-634-6099	Wilkes.Kemp@dot.state.fl.us
DESIGN PROJECT MANAGER			
CONST PROJECT MANAGER			
INSPECTOR			
CONST SUPP SPECIALIST	Marie Arcand	321-634-6103	marie.arcand@dot.state.fl.us
EOR			
MAINTENANCE	George B. Keyser	321-634-6077 (O), 321-634-2020 (C), 321-431-9136 (E)	george.keyser@dot.sate.fl.us

12 **Contract No. E5M13** AKCA, Inc. — **Thermoplastic - Performance Based**

ORIGINAL	1946	$687,000.00	FIN NO.	244739-4-72-01	NTP	10/27/08	Bond Expiration Date	10/1/2013
CURRENT	1946	$687,000.00	ENTITY	AKCA, Inc.	TIME BEGAN	11/10/08		
TO DATE	1924	$659,520.00	RENEWAL NO.	N/A	WORK BEGAN	11/20/08		
% ORIGINAL	98.87%	96.00%	FUNDING YEAR	08/09	EXPIRATION DATE	03/09/14		
% TO DATE	98.87%	96.00%	EXECUTED DATE	07/14/08	INSUR. EXP. DATE	10/01/13		

ADDITIONAL: Warranty period for 5 yrs. Up to 8 yrs.

CONTRACTOR CONTACT	Chris Weed	813-752-4471 (O, 813-299-2321 (C)
PROJECT ADMINISTRATOR	Jim Connelly	321-634-6073 — james.connelly@dot.state.fl.us
CONST SUPP SPECIALIST	Jennifer Kelly	321-634-6094 — Jennifer.Kelly@dot.stat.fl.us
INSPECTOR		
MAINTENANCE	George B. Keyser	321-634-6077 (O), 321-634-2020 (C), 321-431-9136 (E) — george.keyser@dot.state.fl.us

13 **Contract No. E5M56** Highway Technologies, Inc. — **Striping/RPMs - Performance based**

ORIGINAL	2557	$1,208,945.00	FIN NO	425678-41-72-01	NTP	04/05/10	Bond Expiration Date	12/31/2013
CURRENT	2557	$1,208,945.00	ENTITY	Highway Technologies	TIME BEGAN	04/06/10		
TO DATE	1413	$241,789.00	RENEWAL NO.	N/A	WORK BEGAN	04/06/10		
% ORIGINAL	55.26%	20.00%	FUNDING YEAR	10/11	EXPIRATION DATE	04/05/17		
% TO DATE	55.26%	20.00%	EXECUTED DATE	12/22/09	INSUR. EXP. DATE	03/01/14		

ADDITIONAL INFORMATION:

CONTRACTOR CONTACT	Michael Herman	407-816-8166 (O)	
PROJECT ADMINISTRATOR	Mark Harper		mark.harper@dot.state.fl.us
INSPECTOR			
CONST SUPP SPECIALIST	Jennifer Kelly	321-634-6094	
MAINTENANCE	George B. Keyser	321-634-6077 (O), 321-634-2020 (C), 321-431-9136 (E)	george.keyser@dot.state.fl.us